

Memorandum

Michael Lindgren
Chief Accelerator Officer

Accelerator Division
P.O. Box 500, MS 306
Kirk Road and Pine Street
Batavia, Illinois 60510-5011

Office: 630.840.8409
mlindgre@fnal.gov

Date: November 18, 2020

To: Todd Sullivan

From: Michael Lindgren, Michael Lindgren, UID:mlindgre, Digitally signed by Michael Lindgren, UID:mlindgre
UID:mlindgre Date: 2020.11.18 12:35:01 -06'00'

Re: Approval for Running Beam to 8 GeV (MI-8)

Safety documentation and procedures for running beam to the 8 GeV (MI-8) area are in place. Therefore, you are hereby authorized to run beam to 8 GeV (MI-8).

cc: D. Capista
M. Convery
P. Czarapata
S. McGimpsey
D. Morris
M. Schoell

SYSTEM START-UP SIGN-OFF

The signatures below, unless noted in the comments section, indicate that the relevant systems are ready for the restart of beam operation. Indicate in the comments section any remaining work that would affect the restart of beam operations. Indicate N/A for departments that did not do any work on the system.

SYSTEM BEING SIGNED OFF: Linac NIF MTA Booster (8-GeV Line-MI-10 Region)
(Circle as Applicable) [MI-20-MI-62/Recycler] BNB NuMI P1-P2 Muon P3-Switchyard
Meson Primary MT MC NM FAST

DEPARTMENT	DATE	SIGNATURE (Department Head/Designee)
1. Controls	11/11/20	James Patrick <small>Digitally signed by James Patrick Date: 2020.11.11 07:03:55 -06'00'</small>
2. Cryogenics	N/A	
3. E/E Support	11/13/20	Chris Jensen <small>Digitally signed by Chris Jensen DN: cn=Chris Jensen, o=Fermilab, email=ccjensen@fnal.gov, c=US Date: 2020.11.13 10:47:12 -06'00'</small>
4. RPO Manager	11/18/20	Madelyn Schoell, UID:maddiew <small>Digitally signed by Madelyn Schoell, UID:maddiew Date: 2020.11.18 11:23:56 -06'00'</small>
5. LSO	N/A	
6. External Beamlines	11/10/20	Thomas R. Kobilarcik <small>Digitally signed by Thomas R. Kobilarcik Date: 2020.11.10 05:23:31 -06'00'</small>
7. Instrumentation	11/18/20	Craig Drennan <small>Digitally signed by Craig Drennan Date: 2020.11.18 09:35:26 -06'00'</small>
8. Interlocks	11/10/20	Randy Zifko, UID:rmzifko <small>Digitally signed by Randy Zifko, UID:rmzifko Date: 2020.11.10 13:18:01 -06'00'</small>
9. Main Injector	11/18/20	Ioanis Kourbanis, UID:ioanis <small>Digitally signed by Ioanis Kourbanis, UID:ioanis Date: 2020.11.18 09:53:42 -06'00'</small>
10. Mechanical Support	11/13/20	<i>Michael Lindgren</i>
11. Muon	N/A	
12. Operations	11/04/20	<i>Todd Miller</i>
13. Proton Source		Cheng-Yang Tan, UID:cytan <small>Digitally signed by Cheng-Yang Tan, UID:cytan Date: 2020.11.10 10:50:57 -06'00'</small>
14. RF	N/A	
15. ENG Support	10/29/20	<i>J. Ramsey</i>
16. Target Systems	N/A	
17. Shutdown Coordinator	11/10/20	Consolato Gattuso <small>Digitally signed by Consolato Gattuso Date: 2020.11.10 10:28:08 -06'00'</small>

Comments and special conditions (please mark comment with department # to connect comment with appropriate department):

The 8 GeV LINE radiation shielding meets the requirements documented in the 2002 "SHIELDING ASSESSMENT DOCUMENT FOR THE 8 GeV FIXED TARGET FACILITY AND THE 2010 POST ASSESSMENT MEMO "8 GeV BEAMLINE AND MINI BOONE BEAMLINE NOVA-ERA OPERATIONAL LIMITS"

FINAL APPROVALS

System Department Head Ioanis Kourbanis, UID:ioanis Digitally signed by Ioanis Kourbanis, UID:ioanis
Date: 2020.11.18 12:32:40 -06'00' Date 11/18/20

Assigned RSO Susan McGimpsey Digitally signed by Susan McGimpsey
Date: 2020.11.18 12:38:27 -06'00' Date _____

AD Division Head Michael Lindgren, UID:mlindgre Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.11.18 12:42:07 -06'00' Date 11/18/20

BEAM PERMIT
11/18/2020

8 GeV (MI-8) Beamline Accelerator Safety Envelope (ASE) Limit

The maximum beam intensity transmitted through the 8 GeV Beamline from Cell 803 to Cell 850 is limited to:

2.35×10^{19} protons/hr up to 8 GeV

No accelerator or beam line will transmit beam without an operational beam interlock safety system.

8 GeV(MI-8) Beamline Operating Limits

The maximum beam intensity transmitted through the 8 GeV Beamline from Cell 803 to Cell 850 is limited to:

2.84×10^{17} protons/hr up to 8 GeV

Examples:

#1 $18,000$ pulses/hour \times 1.58×10^{13} protons/pulse \times = 2.84×10^{17} protons/hour

#2 $9,000$ pulses/hour \times 3.16×10^{13} protons/pulse = 2.84×10^{17} protons/hour

Special conditions and comments:

Reviewed by	Todd Sullivan	Digitally signed by Todd Sullivan Date: 2020.11.18 12:44:26 -06'00'
	Operations Department Head	
Reviewed by	Ioanis Kourbanis, UID:ioanis	Digitally signed by Ioanis Kourbanis, UID:ioanis Date: 2020.11.18 12:35:14 -06'00'
	Systems Department Head	
Reviewed by	Susan McGimpsey	Digitally signed by Susan McGimpsey Date: 2020.11.18 12:37:46 -06'00'
	Assigned RSO	
Reviewed by	Madelyn Schoell, UID:maddiew	Digitally signed by Madelyn Schoell, UID:maddiew Date: 2020.11.18 11:24:32 -06'00'
	ES&H Radiation Physics Operations Department Head	
Approved by	Michael Lindgren, UID:mlindgre	Digitally signed by Michael Lindgren, UID:mlindgre Date: 2020.11.18 12:49:01 -06'00'
	Accelerator Division Head	

Operator Signatures

Crew Chiefs

Mitch Grogan 11/18/20
Kell 11/18/20
Michael 11/19/20
Dan 11/19/20
21 Nov 20

Crew B

Crew D

Ken P. McDonough 11/19/20
Tim 11-19-20
Jacob Schaffner 19 Nov 2020
11/19/20

Other

2020-11-18

Crew A

Jay Johnson 11-21-20
Chris 11/21/20
Pat 11/21/2020
Andrew 11-21-20
Jaymes 11-22-20

Crew C

Jacob 11/18/20
Nathan 11/19/20
Shelby Peck 11/18/2020
John T. Hagen 11/20/20

Crew E

Henry 11/19/20
Spencer Schreibein 11/19/20
Leah J. Gratterig 19 Nov 2020
Hagen Hagen 11/19/20

November 18, 2020

Area RSO

Sue McGimpsey

Mode of Operation Beam transport from Cell 803 to Cell 850

Beam Limits	Beam Energy 8 GeV	ASE Limit 2.35 E19 protons/hr	Operating Limit 2.84 E17 protons/hr
--------------------	-----------------------------	---	---

Critical Devices B:MH1 & B:LAM

Enclosures Protected MI-8, MI-10 Enclosure, Muon Campus Transport Mid, MI-12A

Preferred Monitoring Devices* Intensity is monitored via B:BBM800

*Other methods of monitoring intensity may be used.

Requirements

Access Devices B:MH1 and B:LAM must be disabled during MI-10 Mode in order to access the MI-8 beamline, MI-10 enclosures, Muon Campus Transport Mid, MI-12A.
MI-10 Enclosure, Muon Campus Transport Mid & MI-12A maybe accessed if Booster is in Dump Mode.

Cool Off Period none

Special Interlocks The CDC Inputs including failure mode devices may all be found on the Safety System Status pages.

Special Concerns Any work performed on critical devices or obtaining a critical device key requires prior RSO approval.

Gates, Fencing and Passive Shielding Requirements There is no access to radiologically fenced areas without prior RSO approval.

Shielding, fencing and posting is in accordance with 2002 "Shielding Assessment Document for the 8 GeV fixed target facility.

Assigned RSO approval also signifies that all necessary Interlock Tests have been completed and Removable Shielding is installed.

ps. Dept. Head Approval

Todd Sullivan

Digitally signed by Todd Sullivan
Date: 2020.11.18 12:42:58 -06'00'

Ioanis Kourbanis,
UID:ioanis

Digitally signed by Ioanis
Kourbanis, UID:ioanis
Date: 2020.11.18 12:34:18 -06'00'

Assigned RSO Approval

**Susan
McGimpsey**

Digitally signed by Susan
McGimpsey
Date: 2020.11.18 12:39:07 -06'00'

Sys. Dept. Head Approval

AD Head Approval

Michael Lindgren,
UID:mindgre

Digitally signed by Michael Lindgren,
UID:mindgre
Date: 2020.11.18 12:48:28 -06'00'

November 18, 2020

Area RSO

Sue McGimpsey

Operational Comments

MCR must be appropriately staffed according to the Accelerator Safety Envelope.

Running Condition 8 GeV (MI-8) Beamline

November 18, 2020

Area RSO

Sue McGimpsey

Operator Signatures

Michal Puzan Crew Chiefs 11/18/20

Kel R 11/18/20

Michael Z. Orl 11/19/20

Duff 11/19/20

14611N 27 Nov 20

Crew B

Ken P. McDonough Crew D 11/19/20

Woj 11-19-20

Jacob Schaeffer 19 Nov 2020

Wm 11/19/20

MR 2020-11-18

Other

Greg Longmire Crew A 11-21-20

Ch Oken 11/21/20

Pat Fendley 11/21/2020

Austin Peterson 11-21-20

Johannes W. Schmidt 11-22-20

Crew C

Judith Mied 11/18/20

Stefan Ruffini

Gilles Remy 11/18/2020

John T. Hogan 11/20/20

Crew E

Ashley G. ... 11/19/20

James Sheehan 11/19/20

Ventz of ... 19 Nov 2020

KMPH ... 11/19/20