

Memorandum

Michael Lindgren
Division Head

Accelerator Division
P.O. Box 500, MS 306
Kirk Road and Pine Street
Batavia, Illinois 60510-5011
USA
Office: 630.840.8409
mlindgre@fnal.gov

Date: October 8, 2020

To: Todd Sullivan

From: Michael Lindgren Michael Lindgren, Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.10.08 14:24:32 -05'00'

Re: Approval for Running Booster

Safety documentation and procedures for restart of Booster operation are now complete and in place. Therefore, you are hereby authorized to run beam to the Booster.

cc: S. McGimpsey
E. McHugh
C.Y. Tan

SYSTEM START-UP SIGN-OFF

The signatures below, unless noted in the comments section, indicate that the relevant systems are ready for the restart of beam operation. Indicate in the comments section any remaining work that would affect the restart of beam operations. Indicate N/A for departments that did not do any work on the system.

SYSTEM BEING SIGNED OFF: Linac NIF MTA Booster [8-GeV Line-MI-10 Region]
(Circle as Applicable) [MI-20-MI-62/Recycler] BNB NuMI P1-P2 Muon P3-Switchyard
Meson Primary MT MC NM FAST

DEPARTMENT	DATE	SIGNATURE (Department Head/Designee)
1. Controls	10-1-2020	[Signature] for J. Patrick
2. Cryogenics	—	N/A
3. E/E Support	10/6/20	[Signature]
4. RPO Manager	10/8/20	Madelyn Schoell, UID:maddiew <small>Digitally signed by Madelyn Schoell, UID:maddiew Date: 2020.10.08 13:57:35 -05'00'</small>
5. LSO	—	N/A
6. External Beamlines	—	N/A
7. Instrumentation	10/4/2020	[Signature]
8. Interlocks	10-8-2020	[Signature]
9. Main Injector	10/6/20	[Signature]
10. Mechanical Support	2 Oct 2020	[Signature]
11. Muon	—	N/A
12. Operations	10/05/2020	[Signature]
13. Proton Source	30 SEP 2020	[Signature]
14. RF	10/6/2020	[Signature]
15. ENG Support	10/01/2020	[Signature] 01875
16. Target Systems	—	N/A
17. Shutdown Coordinator	10/7/20	[Signature] 8022

Comments and special conditions (please mark comment with department # to connect comment with appropriate department):

8 - Interlocks - The Booster Logic has been tested in the "Dump Mode" only

RSO will lock Booster in Dump Mode until remainder of interlock tests are complete and MI 8 GeV approved for operation.

The Booster radiation shielding meets the requirements documented in the
2017 "BOOSTER SHIELDING ASSESSMENT" shielding assessment.

FINAL APPROVALS

System Department Head Cheng-Yang Tan, UID:cyan
Assigned RSO Susan McGimpsey
AD Division Head Michael Lindgren, UID:mlindgre

Digitally signed by Cheng-Yang Tan, UID:cyan
Date: 2020.10.08 14:14:31 -05'00'

Digitally signed by Susan McGimpsey
Date: 2020.10.08 14:17:34 -05'00'

Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.10.08 14:23:04 -05'00'

Date _____

Date _____

Date _____

BEAM PERMIT
10/8/2020**Booster Accelerator Safety Envelope (ASE) Limit**

The maximum hourly beam power transmitted through the Booster accelerator is limited to:
 1.80×10^{19} protons per hr at 8 GeV.

No accelerator or beam line will transmit beam without an operational beam interlock safety system.

Booster Beamline Operating Limits

The maximum charge transmitted through the Booster is limited to:
 2.70×10^{17} protons per hour at 8 GeV.

Examples: Charge/hr = number of pulses/hr \times number of protons/pulse

#1 54,000 pulses per hour (15 Hz) at 5.00×10^{12} protons per pulse = 2.70×10^{17} protons per hour.

#2 36,000 pulses per hour (10 Hz) at 7.50×10^{12} protons per pulse = 2.70×10^{17} protons per hour.

Special conditions and comments:

Reviewed by **Joe Compton, UID:compton** Digitally signed by Joe Compton,
UID:compton
Date: 2020.10.08 14:20:11 -05'00'
Operations Department Head

Reviewed by **Cheng-Yang Tan, UID:cytan** Digitally signed by Cheng-Yang Tan, UID:cytan
Date: 2020.10.08 14:13:16 -05'00'
Systems Department Head

Reviewed by **Susan McGimpsey** Digitally signed by Susan McGimpsey
Date: 2020.10.08 14:16:09 -05'00'
Assigned RSO

Reviewed by **Madelyn Schoell, UID:maddiew** Digitally signed by Madelyn Schoell, UID:maddiew
Date: 2020.10.08 13:58:43 -05'00'
ES&H Radiation Physics Operations Department Head

Approved by **Michael Lindgren, UID:mlindgre** Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.10.08 14:24:08 -05'00'
Accelerator Division Head

Operator Signatures

Crew Chiefs

Crew B

Crew D

Crew A

Crew C

Crew E

Other

Running Condition Booster

October 8, 2020

Sue McGimpsey

Area RSO

Mode of Operation Booster Operation

Beam Limits	Beam Energy	ASE Limit	Operating Limit
	8 GeV	1.80 E19 protons/hr	2.70 E17 protons/hr

Critical Devices B:MH1 & B:LAM

Enclosures Protected Booster, 8 GeV Line

Preferred Booster intensity is monitored via B:CHGBBM

Monitoring Devices* Booster Absorber intensity is monitored via B:BBMDMP

*Other methods of monitoring intensity may be used.

Requirements

Access Devices B:MH1 and B:LAM must be disabled in order to access Booster, or the 8 GeV enclosures.

Cool Off Period none

Special Interlocks The CDC Inputs including failure mode devices may all be found on the Safety System Status pages.

Special Concerns Any work performed on critical devices or obtaining a critical device key requires prior RSO approval. There are two operating modes for Booster: Extraction to 8 GeV line and beam to the Dump (Absorber). In order to change modes from sending beam to the dump (absorber) to extracting beam to areas downstream, the Booster permit should be disabled, otherwise the interlock system may interpret the change as a failure. There is no access to radiologically fenced areas without prior RSO approval.

Gates, Fencing and Passive Shielding Requirements Shielding, fencing and posting are in accordance with the 2017 "Booster shielding assessment".

Assigned RSO approval also signifies that all necessary Interlock Tests have been completed and Removable Shielding is installed.

Ops. Dept. Head Approval Joe Compton,
UID:compton
Digitally signed by Joe Compton,
UID:compton
Date: 2020.10.08 14:19:33 -05'00'

Sys. Dept. Head Approval Cheng-Yang Tan,
UID:cytan
Digitally signed by Cheng-Yang
Tan, UID:cytan
Date: 2020.10.08 14:13:48 -05'00'

Assigned RSO Approval Susan McGimpsey
Digitally signed by Susan McGimpsey
Date: 2020.10.08 14:16:52 -05'00'

AD Head Approval Michael Lindgren,
UID:mlindgre
Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.10.08 14:23:43 -05'00'

October 8, 2020

Area RSO

Sue McGimpsey

Operational Comments

Booster is able to run in two modes: MI-10 (MI) Mode and Dump Mode

B:BS809 is OUT for MI-10 Mode, and IN for the Dump Mode.

Based on thermal considerations, the repetition rate is limited to 7 Hz when sending beam to the absorber.

MCR must be appropriately staffed according to the Accelerator Safety Envelope.

Running Condition Booster

October 8, 2020

Area RSO

Sue McGimpsey

Operator Signatures

Crew Chiefs

Crew A

Crew B

Crew C

Crew D

Crew E

Other