

Accelerator Division
P.O. Box 500, MS 306
Kirk Road and Pine Street
Batavia, Illinois 60510-5011
USA
Office: 630.840.8409
miindgre@fnal.gov

SYSTEM START-UP SIGN-OFF

The signatures below, unless noted in the comments section, indicate that the relevant systems are ready for the restart of beam operation. Indicate in the comments section any remaining work that would affect the restart of beam operations. Indicate N/A for departments that did not do any work on the system.

SYSTEM BEING SIGNED OFF: Linac NIF MTA Booster [8-GeV Line-MI-10 Region]
(Circle as Applicable) [MI-20-MI-62/Recycler] BNB NuMI P1-P2 Muon P3-Switchyard
Meson Primary MT MC NM FAST _____

DEPARTMENT	DATE	SIGNATURE (Department Head/Designee)
1. Controls	10/8/20	
2. Cryogenics		N/A
3. E/E Support	10/7/20	
4. RPO Manager	11/5/20	Madelyn Schoell, UID:maddiew Digitally signed by Madelyn Schoell, UID:maddiew Date: 2020.11.05 10:07:03 -08'00'
5. LSO		N/A
6. External Beamlines		N/A
7. Instrumentation	10/9/2020	
8. Interlocks	9/24/2020	
9. Main Injector		N/A
10. Mechanical Support	3 Oct 2020	
11. Muon		N/A
12. Operations	10/26/2020	
13. Proton Source	07 Oct 2020	
14. RF		N/A
15. ENG Support	08 Oct 2020	
16. Target Systems		N/A
17. Shutdown Coordinator	10/7/2020	

Comments and special conditions (please mark comment with department # to connect comment with appropriate department):

The LINAC - NIF radiation shielding meets the requirements documented in the LINAC SHIELDING ASSESSMENT (SEE LINAC SIGN OFF SHEET) AND 1992 NEUTRON THERAPY FACILITY 1992 SHIELDING ASSESSMENT shielding assessment.

FINAL APPROVALS

System Department Head

Thomas Kroc

Digitally signed by Thomas Kroc
Date: 2020.11.05 11:03:54 -08'00'

Assigned RSO Susan McGimpsey

Digitally signed by Susan McGimpsey
Date: 2020.11.05 11:07:09 -08'00'

AD Division Head Michael Lindgren, UID:mlindgre

Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.11.05 11:20:20 -08'00'

Date _____

Date _____

Date 11/5/20

BEAM PERMIT
11/5/2020**NIF Accelerator Safety Envelope (ASE) Limit**

The maximum beam intensity transmitted through the NIF Beamline is limited to:
 6.70×10^{18} protons/hr at 66 MeV

No accelerator or beam line will transmit beam without an operational beam interlock safety system.

NIF Beamline Operating Limits

The maximum beam intensity transmitted through the NIF Beamline is limited to:
 6.70×10^{17} protons/hr at 66 MeV

Example: Particles/hr = current (mA) \times pulse length (μ sec) \times number of pulses/hr $\times 6.25 \times 10^9$

46.44 mA of beam with pulse length 57 μ sec at 15 pulses/sec for 45 minutes in one hour:
 $(46.44 \text{ mA} \times 57 \mu\text{sec} \times [15 \text{ pulses/sec} \times 2700 \text{ sec/hr}] \times 6.25 \times 10^9 = 6.70 \times 10^{17} \text{ particles/hour})$

Special conditions and comments:

Reviewed by **Todd Sullivan** Digitally signed by Todd Sullivan
Date: 2020.11.05 11:19:54 -06'00'

Operations Department Head

Reviewed by **Thomas Kroc** Digitally signed by Thomas Kroc
Date: 2020.11.05 11:15:06 -06'00'

Systems Department Head

Reviewed by **Susan McGimpsey** Digitally signed by Susan McGimpsey
Date: 2020.11.05 11:16:43 -06'00'

Assigned RSO

Reviewed by **Madelyn Schoell, UID:maddiew** Digitally signed by Madelyn Schoell, UID:maddiew
Date: 2020.11.05 10:07:35 -06'00'

ES&H Radiation Physics Operations Department Head

Approved by **Michael Lindgren, UID:mlindgre** Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.11.05 11:21:41 -06'00'

Accelerator Division Head

Operator Signatures

Crew Chiefs

Delfino 11/5/20
Phil P. Clark 11/05/2020
Donna 14011W 6 Nov 20
Michael Guggen 11/7/20

Crew A

Jay Johnson 11-5-20
Jahques N. Johnson 11-5-20
Andres P. P. 11-5-20
Pete P. 11/5/2020
Ch. O. 11/2/20

Crew B

Matilda Mwaniki 11/6/2020
Steve Bean 6 Nov 20
George Williams 11/6/20
Jamal Johnson 11/6/20

Crew C

Judith O'Neil 11/11/20
Kymberly Ballance 11/11/20
John T. Hays 11/11/20
Natasha B. 11/11/20
Gillie P. 11/18/2020

Crew D

Ken P. McDonough 11/5/20
Mr. M. 11/5/20
Jacob Schaffer 11/5/20

Crew E

John Shaddock 11/8/20
Ashley L. 11/5/20
Hugh H. 11/8/2020
Centz J. Bratkins Nov 08, 2020

Other

November 5, 2020

Sue McGimpsey

Area RSO

Mode of Operation Full Operation

Beam Limits	Beam Energy	ASE Limit	Operating Limit
	66 MeV	6.70 E18 protons/hr	6.70 E17 protons/hr

Critical Devices L:C58DEG and L:C32DEG bend magnets

Enclosures Protected NIF (NTF) Treatment Room, LL Gallery North Cage

Preferred Monitoring Devices* Intensity is monitored via L:CINT

*Other methods of monitoring intensity may be used.

Requirements

Access Devices The L:C58DEG and L:C32DEG bend magnets must be disabled to enter the NIF Treatment Room or the fenced area located in the Lower Linac Gallery, north side of NIF.

Cool Off Period none

Special Interlocks The CDC Inputs including failure mode devices may all be found on the Safety System Status pages. The NIF Critical Devices are hardware permitted to the NIF treatment Room Poly door, Timer, and the Lower Linac Gallery fenced area Stone/Gate, Crash Button, Linac, Ground Fault.

Special Concerns Any work performed on critical devices or obtaining a critical device key requires prior RSO approval.

Gates, Fencing and Passive Shielding Requirements There is no access to radiologically fenced areas without prior RSO approval. All gates, fencing and passive shielding requirements for Linac Operation must be met, and in accordance with the "Neutron Therapy Facility 1992 shielding assessment", in addition to the requirements listed below while beam is enabled in the NIF Treatment Room (TR). The fence on the roof above the TR must be posted as a Radiation Area and locked with a Radiation Area fence lock. The fence around the passive shielding immediately above the TR be locked with a PAD 111 cored padlock (Neutron Therapy Facility Reset & Enable key). The areas located in the Linac Upper Level Gallery adjacent to the TR on the north and south side must be posted as Radiation Areas by the Proton Source Department, in accordance with the NIF Shielding Assessment, and the fence located in the Linac Lower Level Gallery adjacent to the north and south sides of the TR must be posted as a Radiation Area and locked with a PAD 111 cored padlock by the Proton Source Dept.

Assigned RSO approval also signifies that all necessary Interlock Tests have been completed and Removable Shielding is installed.

Ops. Dept. Head Approval

Todd Sullivan

Digitally signed by Todd Sullivan
Date: 2020.11.05 11:18:57 -06'00'

Assigned RSO Approval

Susan McGimpsey

Digitally signed by Susan McGimpsey
Date: 2020.11.05 11:17:15 -06'00'

Sys. Dept. Head Approval

Thomas Kroc

Digitally signed by Thomas Kroc
Date: 2020.11.05 11:14:12 -06'00'

AD Head Approval

Michael Lindgren, UID:mlindgre

Digitally signed by Michael Lindgren, UID:mlindgre
Date: 2020.11.05 11:22:20 -06'00'

Operational Comments

MCR must be appropriately staffed according to the Accelerator Safety Envelope.

Instrument Information

There are no interlocked detectors that specifically trip the NIF critical devices. Beam to NIF would trip Linac interlocked detectors.

[illegible]

Note: QF only included for chipmmunks

Running Condition NIF

November 5, 2020

Area RSO

Sue McGimpsey

Operator Signatures

Crew Chiefs

Dale [Signature] 11/5/20
 [Signature] 11/05/2020
 [Signature] 14011W 6 Nov 20
 Michael [Signature] 11/7/20

Crew B

Matilda Mwaniki 11/6/2020
 [Signature] 6 Nov 20
 George Williams 11/6/20
 Jamal Johnson 11/6/20

Crew D

Kevin P. McDonough 11-5-20
 [Signature] 11/5/20
 Jakob Schaeffer 11/5/20

Crew A

Jay [Signature] 11-5-20
 Jacques [Signature] 11-5-20
 Anna [Signature] 11-5-20
 Ratz [Signature] 11/5/2020
 [Signature] 11/2/20

Crew C

Jade [Signature] 11/11/20
 [Signature]
 John T. [Signature] 11/11/20
 [Signature] 11/11/20
 [Signature] 11/18/2020

Crew E

[Signature] 11/3/20
 [Signature] 11/8/20
 [Signature] Nov 08, 2020
 [Signature] 11/7/20

Other