

Memorandum

Michael Lindgren
Division Head

Accelerator Division
P.O. Box 500, MS 306
Kirk Road and Pine Street
Batavia, Illinois 60510-5011

Office: 630.840.8409
mlindgre@fnal.gov

Date: November 1, 2019
To: Todd Sullivan
From: Michael Lindgren *Paul Czarapata for Michael Lindgren*
Re: Approval for Running Beam to MI/Recycler

Safety documentation and procedures for restart of MI/Recycler are now complete and in place. Therefore, you are hereby authorized to run beam to the MI/Recycler.

cc: D. Capista
N. Chelidze
M. Convery
P. Czarapata
T. Kobilarcik
S. McGimpsey
D. Morris
M. Schoell

SYSTEM START-UP SIGN-OFF

The signatures below, unless noted in the comments section, indicate that the relevant systems are ready for the restart of beam operation. Indicate in the comments section any remaining work that would affect the restart of beam operations. Indicate N/A for departments that did not do any work on the system.

SYSTEM BEING SIGNED OFF: Linac NIF MTA Booster [8-GeV Line-MI-10 Region]
(Circle as Applicable) IMI-20-MI-62/Recycler BNB NuMI P1-P2 Muon P3-Switchyard
Meson Primary MT MC NM FAST PIP-II _____

<u>DEPARTMENT</u>	<u>DATE</u>	<u>SIGNATURE (Department Head/Designee)</u>
1. Controls	10/28/19	James Patrick
2. Cryogenics	N/A	
3. E/E Support	10.30.2019	John Hays
4. RPO Manager	11/1/2019	Maddyn Schneell
5. LSO	N/A	
6. External Beamlines	10/31/2019	David C. ...
7. Instrumentation	10/18/2019	...
8. Interlocks	11/1/19	Aug M. Zylko
9. Main Injector	10/31/19	David C. ...
10. Mechanical Support	10/31/2019	M/Wong - Sgins
11. Muon	N/A	
12. Operations	11/01/19	Todd Miller
13. Proton Source	N/A	
14. RF	10/31/19	John Reed
15. ENG Support	11/1/19	Paul C Garopata
16. Target Systems	N/A	
17. Shutdown Coordinator	10/31/19	...

Comments and special conditions (please mark comment with department # to connect comment with appropriate department):

The MAIN INJECTOR + RECYCLER radiation shielding meets the requirements documented in the 2018 "MAIN INJECTOR 1500 MW INCREMENTAL SHIELDING ASSESSMENT AND 2018 "RECYCLER RING INCREMENTAL shielding assessment.
- 2.25×10^{17} PROTONS/HR

FINAL APPROVALS

System Department Head David C. Garopata Date 11/1/19
Assigned RSO ... Date 11/1/19
AD Division Head Paul C Garopata for Michael Sandgren Date 11/1/19

BEAM PERMIT

11/1/2019

Main Injector Accelerator Safety Envelope (ASE) Limit

The maximum beam intensity transmitted through the Main Injector Beamline is limited to:

- 7.45 x 10¹⁷ protons/hr at 8 GeV
- 7.45 x 10¹⁷ protons/hr at 120 GeV
- 6.23 x 10¹⁷ protons/hr at 150 GeV

No accelerator or beam line will transmit beam without an operational beam interlock safety system.

Main Injector Beamline Operating Limits

The maximum beam intensity transmitted through the Main Injector Beamline is limited to:

- 2.93 x 10¹⁷ protons per hour at 8 GeV
- 2.93 x 10¹⁷ protons per hour at 120 GeV
- 2.34 x 10¹⁷ protons per hour at 150 GeV

Examples:

- #1 1,200 pulses per hour at 2.44 x 10¹⁴ protons per pulse = 2.93 x 10¹⁷ protons per hour at 8 GeV
- #2 2,700 pulses per hour at 1.08 x 10¹⁴ protons per pulse = 2.93 x 10¹⁷ protons per hour at 120 GeV
- #3 2,400 pulses per hour at 9.75 x 10¹³ protons per pulse = 2.34 x 10¹⁷ protons per hour at 150 GeV

Special conditions and comments:

Reviewed by

Todd Buller 11/01/19
Operations Department Head

Reviewed by

David Capista 11/1/19
Systems Department Head

Reviewed by

DA Simpson 11/1/19
Assigned RSO

Reviewed by

Madelyn Schaeff 11/1/2019
ESH&C/Radiation Physics Operations Department Head

Approved by

Paul C Garopate for Michael Lindgren 11/1/2019
Accelerator Division Head

Operator Signatures

Crew Chiefs

Crew B

Crew D

Crew A

Crew C

Crew E

Other

Running Condition Main Injector

November 1, 2019

Sue McGimpsey

Area RSO

Mode of Operation Full Operation

Beam Limits	Beam Energy	ASE Limit	Operating Limit
	8 GeV*	7.45 E17 protons/hr	2.93 E17 protons/hr
	120 GeV	7.45 E17 protons/hr	2.93 E17 protons/hr
	150 GeV**	6.23 E17 protons/hr	2.34 E17 protons/hr

* Although energy scaling of 8 GeV intensity could be substantially higher, there is no need for higher intensity at 8 GeV and the limit is chosen to match the 120 GeV intensity limit.

** 150 GeV beam operation is for MI studies only. Beam aborted to MI-40 Abort.

Critical Devices I:LAM10 & I:BS10

Coasting beam critical devices are I:BV619 & I:BV622 which are open to achieve coasting beam

Enclosures Protected MI-20--MI-62, TeV F Sector, MI/TeV Crossovers, MI-31 Stub

Preferred Intensity is monitored via I:TOR852 via \$10 for Booster to MI, and R:TOR905 via \$F3 for RR to MI.

Monitoring Devices* Minimize the MI-40 abort Lambertson losses by monitoring via the acknowledgeable alarm.

*Other methods of monitoring intensity may be used.

Requirements

Access Devices I:LAM10 and I:BS10 must be disabled in order to access the enclosures protected. Access is also dependent on Recycler critical devices.

Cool Off Period none

Special Interlocks The CDC Inputs including failure mode devices may all be found on the Safety System Status pages.

Special Concerns Any work performed on critical devices or obtaining a critical device key requires prior RSO approval. Access to MI-40 Absorber room requires prior RSO approval. RCTs may obtain MI-40 Absorber room key without prior RSO approval.

Gates, Fencing and Passive Shielding Requirements There is no access to radiologically fenced areas without prior RSO approval.

The A150 & P150 ODH barrier gates have been locked in the open position since the shielding physically provides the barrier and isolates the Tevatron from the Main Injector. Shielding, fencing and posting is in accordance with 2018 "Main Injector 1500 kW incremental shielding assessment."

Assigned RSO approval also signifies that all necessary Interlock Tests have been completed and Removable Shielding is installed.

Sys
Ops. Dept. Head Approval David Coppit 11/1/19
Assigned RSO Approval Sue McGimpsey

Ops
Sys. Dept. Head Approval Todd Miller 11/01/19
AD Head Approval Paul C. Gagnon for Michael Lindgren

November 1, 2019

Area RSO

Sue McGimpsey

Operational Comments

MCR must be appropriately staffed according to the Accelerator Safety Envelope.

Defense-in-Depth Controls

The Main Injector and Recycler rings utilize defense-in-depth controls to reduce the probability, duration, and likelihood of beam loss accident conditions. These consist of Beam Loss Monitors, Vacuum Interlocks and Power Supply Regulation and Permit Interlocks connected to the Beam Permit System, LCW radiation monitors, Beam Switch Sum Box (BSSB), Time Line Generator (TLG), Main Injector/Recycler Transfer Permit, Main Injector/Recycler Orbit Controls and software Alarms and Limits.

The Beam Permit System, Beam Switch Sum Box (BSSB), Time Line Generator (TLG), Main Injector/Recycler Transfer Permit and the LCW Chipmunk Detectors are required to be operational when the Main Injector or Recycler rings are transporting or accelerating beam.

Individual inputs to the beam permit system from the Beam Loss Monitors, Vacuum Interlocks and Power Supply Regulation and Permit Interlock may be masked on an as needed basis under the direction of the MI Department. Any inputs masked from these three systems and any administrative controls directed by the MI Department are required to be logged in the MCR E-log.

November 1, 2019

Area RSO

Sue McGimpsey

Operator Signatures

Crew Chiefs

Crew A

Crew B

Crew C

Crew D

Crew E

Other

BEAM PERMIT

11/1/2019

Recycler Accelerator Safety Envelope (ASE) Limit

The maximum beam intensity transmitted through the Recycler Beamline is limited to:
 1.27×10^{18} protons/hr at 8 GeV

No accelerator or beam line will transmit beam without an operational beam interlock safety system.

Recycler Beamline Operating Limits

The maximum beam intensity transmitted through the Recycler Beamline is limited to:

2.25×10^{17} protons per hour at 8 GeV

Examples: Charge/hr = number of pulses/hr \times number of protons/pulse

#1 1,440 pulses per hour at 1.56×10^{14} protons per pulse = 2.25×10^{17} protons per hour.

#2 720 pulses per hour at 3.13×10^{14} protons per pulse = 2.25×10^{17} protons per hour.

Special conditions and comments:

Reviewed by

Todd Miller 11/01/19
Operations Department Head

Reviewed by

David Capistrano 11/1/19
Systems Department Head

Reviewed by

[Signature] 11/1/19
Assigned RSO

Reviewed by

Madegor Schee 11/1/2019
ES&Q Radiation Physics Operations Department Head

Approved by

Paul C Gonzalez for Michael Lindgren 11/1/2019
Accelerator Division Head

Operator Signatures

Crew Chiefs

Crew B

Crew D

Other

Crew A

Crew C

Crew E

Running Condition Recycler

November 1, 2019

Sue McGimpsey

Area RSO

Mode of Operation Transferred Beams

Beam Limits	Beam Energy 8 GeV	ASE Limit 1.27 E18 protons/hr	Operating Limit 2.25 E17 protons/hr
--------------------	-----------------------------	-----------------------------------------	-----------------------------------------------

Critical Devices R:LAM10 & R:BS10

Coasting beam critical devices are CBV621A & CBV621B which are open to achieve coasting beam

Enclosures Protected MI-20--MI-62, TeV F Sector, MI/TeV Crossovers, MI-31 Stub

Preferred Monitoring Devices* Intensity is monitored via R:TOR853 on the \$BE event

*Other methods of monitoring intensity may be used.

Requirements

Access Devices R:LAM10 and R:BS10 must be disabled in order to access the enclosures protected. Access is also dependent on Main Injector critical devices.

Cool Off Period none

Special Interlocks The CDC Inputs including failure mode devices may all be found on the Safety System Status pages.

Special Concerns Any work performed on critical devices or obtaining a critical device key requires prior RSO approval. Access to MI-40 Absorber room requires prior RSO approval. RCTs may obtain MI-40 Absorber room key without prior RSO approval.

Gates, Fencing and Passive Shielding Requirements There is no access to radiologically fenced areas without prior RSO approval.

The A150 & P150 ODH barrier gates have been locked in the open position since the shielding physically provides the barrier and isolates the Tevatron from the Main Injector. Shielding, fencing and posting is in accordance with 2012 "Recycler Ring incremental shielding assessment 2.25E17 protons/hr.

Assigned RSO approval also signifies that all necessary Interlock Tests have been completed and Removable Shielding is installed.

Ops. Dept. Head Approval <u>Todd Kellin 11/01/19</u>	Assigned RSO Approval <u>Sue McGimpsey</u>
Sys. Dept. Head Approval <u>David Epstein 11/1/19</u>	AD Head Approval <u>Paul C. Gonzalez for Michael Lindgren</u>

November 1, 2019

Area RSO

Sue McGimpsey

Operational Comments

MCR must be appropriately staffed according to the Accelerator Safety Envelope.

Defense-in-Depth Controls

The Main Injector and Recycler rings utilize defense-in-depth controls to reduce the probability, duration, and likelihood of beam loss accident conditions. These consist of Beam Loss Monitors, Vacuum Interlocks and Power Supply Regulation and Permit Interlocks connected to the Beam Permit System, LCW radiation monitors, Beam Switch Sum Box (BSSB), Time Line Generator (TLG), Main Injector/Recycler Transfer Permit, Main Injector/Recycler Orbit Controls and software Alarms and Limits.

The Beam Permit System, Beam Switch Sum Box (BSSB), Time Line Generator (TLG), Main Injector/Recycler Transfer Permit and the LCW Chipmunk Detectors are required to be operational when the Main Injector or Recycler rings are transporting or accelerating beam.

Individual inputs to the beam permit system from the Beam Loss Monitors, Vacuum Interlocks and Power Supply Regulation and Permit Interlock may be masked on an as needed basis under the direction of the MI Department. Any inputs masked from these three systems and any administrative controls directed by the MI Department are required to be logged in the MCR E-log.

November 1, 2019
Sue McGimpsey

Area RSO

Operator Signatures

Crew Chiefs

Crew A

Crew B

Crew C

Crew D

Crew E

Other
